

Construction Update
Middlesex – US 2 Bridge Replacement
IM 089-2(41)

Project Location: Bridge 55 is located on US 2 in Middlesex approximately 1.9 miles east of the intersection of US 2/VT 100B and spans over Interstate 89 and the New England Central Railroad (NECR) line. This is a multi-year project with construction starting in 2016 and completion scheduled for 2018.

Week of April 17, 2017

Construction will resume on the project this week.

Crews will continue construction of pier 1 and abutment 1. Excavation on the east side (Montpelier) of the project will begin in preparation for the start of construction of abutment 2. Once the excavation is completed for abutment 2, crews will start driving steel piles for the footing.

US 2 will be reduced to one lane throughout the entire project with alternating one-way traffic maintained. Flaggers will be present to assist with maintaining traffic flow.

Traffic – Minor traffic delays can be expected this week.

It is illegal in VT to use any handheld portable electronic devices while driving. The law carries fines of up to \$200 with points assessed if the violation occurs in a work zone.

Contact Francine Perkins, Project Outreach Coordinator, FRP Enterprises, LLC with any questions or concerns with regards to the project at 802-479-6994. Construction updates and project photos are posted at <http://www.us2middlesex.vtransprojects.vermont.gov/> .