

Construction Update
Middlesex – US 2 Bridge Replacement
IM 089-2(41)

Project Location: Bridge 55 is located on US 2 in Middlesex approximately 1.9 miles east of the intersection of US 2/VT 100B and spans over Interstate 89 and the New England Central Railroad (NECR) line. This is a multi-year project with construction starting in 2016 and completion scheduled for 2018.

Week of November 7, 2016

Crews will continue constructing the 40' high retaining wall that will support abutment 1 of the new bridge. As each new section of the wall is constructed, a crew will be immediately backfilling the area so the next section can be placed. Construction of this retaining wall is anticipated to be completed by late November. This is one of three retaining walls to be constructed for the new bridge.

Crews will also be installing construction signs in the median along I89 northbound and southbound between Exit 8-Montpelier and 9-Middlesex. Lane closures can be expected for several days this week.

US 2 traffic will be reduced to one lane with alternating one-way traffic over the bridge so trucks can access the site. Flaggers will be present to assist with maintaining traffic flow.

Traffic – Minor traffic delays are expected this week.

It is illegal in VT to use any handheld portable electronic devices while driving. The law carries fines of up to \$200 with points assessed if the violation occurs in a work zone.

Contact Francine Perkins, Project Outreach Coordinator, FRP Enterprises, LLC with any questions or concerns with regards to the project at 802-479-6994. Construction updates and project photos are posted at <http://www.us2middlesex.vtransprojects.vermont.gov/>.